

BRUHAT BANGALORE MAHANAGARA PALIKE**PACKAGE-5**


NAME OF WORK:-Package-5, includes 4 works of Rs.170 Lakhs 1)Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8 Kodigehalli 2)Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli 3)Improvements to roads and drains at Balaji layout and Surroundings in ward no 08 Kodigehalli 4)Providing and Laying new Road at Sonnagowda Layout and Surroundings in ward no 08Kodigehalli

Agency:M/s KBR Infratech Limited, #01, 1st Floor, 8th Main, RMV Extn IIInd Stage, Tatanagara, Bangalore -560094

Measurements Taken On :

MEASUREMENT SHEET - 1st and PART BILL

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
Item No. 1	Removing and resetting of footpath slab (P.No.265, I.No.37.56of PW, P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Sqm				
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	Sqm	74.85			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Sqm				
	4.Providing and Laying new Road at SonnagowdaLayout and Surroundings in ward no8 Kodigehalli	Sqm				
	Present Qty	Sqm	74.85			
	Tender Qty	Sqm	75.00			
	Now to be paid	Sqm	74.85	150.0	11227.5	
Item No. 2	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per specifications and as per the direction of Engineer in charge of the work.					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum	1028.90			
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	Cum	485.54			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum	233.02			
	4.Providing and Laying new Road at SonnagowdaLayout and Surroundings in ward no8 Kodigehalli	Cum	243.15			
	Present Qty	Cum	1990.61			
	Tender Qty	Cum	1990.90			
	Now to be paid	Cum	1990.61	210.0	418027.943	
Item No. 3	KSRRB M200-13.1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. II. By Mechanical Means. A. Cement Concrete Grade M-15 & M-20. MORTH Specification No. 202 (P.No.134, I.No.18.20 of PW,P&I WTD S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum				
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	Cum	57.47			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum				



[Signature]
Assistant Engineer

[Signature]
Assistant Executive Engineer
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum				
	Present Qty	Cum	57.47			
	Tender Qty	Cum	63.00			
	Now to be paid QTY	Cum	57.47	525.0	30173.85	
Item No. 4	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWT D S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	cum				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	cum	139.84			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	cum	2.70			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	cum	5.40			
	Present Qty		147.94			
	Tender Qty		146.09			
	Now to be paid		146.09	6000.0	876540	
Item No. 5	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surfaces such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications and as per the direction of Engineer in charge of the work.					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	sqm	1482.88			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm				
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm				
	Present Qty	sqm	1482.88			
	Tender Qty	sqm	1782.20			
	Now to be paid	sqm	1482.88	350.0	519008	
Item No. 6	Providing and laying cement concrete using 20mm and downsize granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for RCC works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, with all lead and lifts etc., complete (exclusive of cpost of steel and fabricaton charges) Ready Mixed Cement Concrete M 20 for Raft foundation, Column, Footing, main and secondary beams. (P.No.18, I.No.4.48 of PW, P&IWT D SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	Cum	194.91			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum				
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum				



Assistant Engineer

W-08

Assistant Executive Engineer
Kodigehalli Sub Divisio
Yelahanka Zone, B.B.M.P.
Bangalore.

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
	Present Qty	Cum	194.91			
	Tender Qty	Cum	194.96			
	Now to be paid	Cum	194.91	7000.0	1364366.85	
Item No.7	KSRB - 4.9.2: Providing TMT steel reinforcement Fe500 for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebtrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3. (P.No.17, I.No.4.46.2 of PW, P&IWTDR SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Tonne				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	Tonne	9.82			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Tonne				
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Tonne				
	Present Qty	Tonne	9.82			
	Tender Qty	Tonne	9.88			
	Now to be paid	Tonne	9.82	72000.0	706927.469	
Item No.8	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggretes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum)((P.No.177, I.No.22.2.1 of PW,P&IWTDR SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	cum				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	cum	41.60			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	cum				
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	cum				
	Present Qty	cum	41.60			
	Tender Qty	cum	42.00			
	Now to be paid	cum	41.60	7000.0	291194.4	
Item No.9	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.177, I.No.22.7 of PW, P&IWTDR SR 2016-17)					





PMC

Assistant Engineer

W-8

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm				
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	sqm	346.66			
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm				
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm				
	Present Qty	sqm	346.66			
	Tender Qty	sqm	350.00			
	Now to be paid	sqm	346.66	110.0	38132.6	
Item No.10	Removing & Refixing Stone slabs of drains and Pointing in C.M(1:3) (P.No.25, I.No.5.33 of PW, P&IWTDR SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	2248.92			
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	298.37			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	108.09			
	Sqm	sqm				
	Present Qty	sqm	2655.38			
	Tender Qty	sqm	2655.50			
	Now to be paid	sqm	2655.38	90.0	238984.425	
Item No.11	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTDR SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	796.46			
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	202.95			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	693.90			
	Present Qty	sqm	1693.31			
	Tender Qty	sqm	1693.40			
	Now to be paid	sqm	1693.31	750.0	1269978.75	
Item No.12	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortar 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. Specification No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTDR S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum				
	2.Improvements to Roads and Drains at Devinagar and Lottogollahalli in Ward No 08 Kodigehalli	Cum				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum	5.76			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum	11.52			
	Present Qty	Cum	17.28			
	Tender Qty	Cum	25.74			
	Now to be paid	Cum	17.28	5000.0	86400	



PMC
Assistant Engineer
16-08

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
Item No.13	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&IWT D S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	9.60			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	19.20			
	Present Qty	sqm	28.80			
	Tender Qty	sqm	42.90			
	Now to be paid	sqm	28.80	115.0	3312	
Item No.14	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWT D S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	cum				
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	cum				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	cum	0.72			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	cum	1.44			
	Present Qty	cum	2.16			
	Tender Qty	cum	3.12			
	Now to be paid	cum	2.16	6500.0	14040	
Item No.15	KSRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWT D S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum	87.38			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	Cum				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum	259.82			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum	385.25			
	Present Qty	Cum	732.45			
	Tender Qty	Cum	735.50			
	Now to be paid	Cum	732.45	175.0	128178.138	



Contractor



PMC

Assistant Engineer

No 8

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.


BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
Item No.16	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum	87.38			
	2.Improvements to Roads and Drains at Devinagar and Lottgollahalli in Ward No 08 Kodigehalli	Cum				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum	259.82			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum	385.25			
	Present Qty	Cum	732.45			
	Tender Qty	Cum	733.08			
	Now to be paid	Cum	732.45	2000.0	1464893	
Item No.17	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kgsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	379.90			
	2.Improvements to Roads and Drains at Devinagar and Lottgollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	1129.65			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	1675.00			
	Present Qty	sqm	3184.55			
	Tender Qty	sqm	3187.70			
	Now to be paid	sqm	3184.55	32.0	101905.6	
Item No.18	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.161, I.No.21.2 of PW,P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	8283.45			
	2.Improvements to Roads and Drains at Devinagar and Lottgollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	2092.15 2098.00			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	949.62			
	Sqm	sqm		11325.25		
	Present Qty	sqm	11331.07			
	Tender Qty	sqm	12654.00			
	Now to be paid	sqm	11331.07	4.0	45324.26	



Assistant Engineer
U-08

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

BOQ	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
Item No						
Item No.19	Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications and as per the direction of Engineer in charge of the work.					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	9041.75			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	4788.98			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	sqm	3588.32			
	Sqm	sqm				
	Present Qty	sqm	17419.05			
	Tender Qty	sqm	20057.00			
	Now to be paid	sqm	17419.05	14.0	243866.63	
Item No.20	KSRRB M500-16. Providing and laying dense bituminous macadam 50-75mm compacted thickness with 4.5% VG-30 Bitumen using 40/60 TPH capacity H.M.P, using crushed aggregates of grading II, premixed with VG 30 grade bituminous binder and transporting the hot mix to work site, laying with mechanical paver to the required grade level and alignment rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10, complete in all respects complete as per specification MORTH specification No. 507 (P.No.163 I.No. 21.17.6 of PW,P&IWT S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	Cum	96.01			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	Cum				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	Cum	62.36			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli	Cum	92.39			
	Present Qty	Cum	250.76			
	Tender Qty	Cum	250.83			
	Now to be paid	Cum	250.76	7100.0	1780427.95	
Item No.21	KSRRB M500-19. Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWT S.R 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8		360.65			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli					
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08		172.97			
	4.Providing and Laying new Road at SonnegowdaLayout and Surroundings in ward no8 Kodigehalli		104.98			
		cum				



Contractor



PMC

Assistant Engineer

Assistant Executive Engineer
 Kodigehalli Sub Division
 Yelahanka Zone, B.B.M.P.,
 Bangalore.

BOQ Item No	Description	Unit	Quantity	Approved Tender Rates	Amount	Remarks
	Present Qty		638.60			
	Tender Qty		638.64			
	Now to be paid		638.60	8000.0	5108830.4	
Item No.22	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	463.50			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm	159.15			
	4.Providing and Laying new Road at Sonnegowda Layout and Surroundings in ward no8 Kodigehalli	sqm	41.57			
	Sqm	sqm				
	Present Qty	sqm	664.22			
	Tender Qty	sqm	801.23			
	Now to be paid	sqm	664.22	630.0	418455.45	
Item No.23	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc.,. Complete. 10cms thick (P.No.25, I.No.5.31.2 of PW, P&I WTD SR 2016-17)					
	1. Reasphalting to main and cross roads at B,Cand D Blocks of Sahakaranagara in ward no 8	sqm	260.88			
	2.Improvements to Roads and Drains at Devinagar and Lottegollahalli in Ward No 08 Kodigehalli	sqm				
	3.Improvements to roads and drains at Balaji layout and Surroundings in ward no 08	sqm				
	4.Providing and Laying new Road at Sonnegowda Layout and Surroundings in ward no8 Kodigehalli	sqm				
	Present Qty	sqm	260.88			
	Tender Qty	sqm	260.93			
	Now to be paid	sqm	260.88	925.0	241314	
TOTAL					15401509.2	



[Signature]
Assistant Engineer

7/8/18

[Signature]
Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.